

Date : 01/27/2025  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 01/27/2025 08:00  
Onsite Hours : 02:00

ASEC Report ID : 76539  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : rainy  
Departure Time : 01/27/2025 10:00  
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Work at the job site has been halted for the day due to the onset of rain. During the excavation of Manhole C3, power lines and utility lines were identified. Grey Stone Power Corporation has commenced work on the electrical lines to aid in safe installation of Manhole C3.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us.



Date : 01/27/2025  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 01/27/2025 08:00  
Onsite Hours : 02:00

ASEC Report ID : 76539  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : rainy  
Departure Time : 01/27/2025 10:00  
ASEC Technician Name : Vamsi Polisetty



Date : 01/27/2025  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 01/27/2025 08:00  
Onsite Hours : 02:00

ASEC Report ID : 76539  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : rainy  
Departure Time : 01/27/2025 10:00  
ASEC Technician Name : Vamsi Polisetty



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.