

Date : 01/13/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 01/13/2025 08:00
Onsite Hours : 08:00

ASEC Report ID : 76008
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : cloudy
Departure Time : 01/13/2025 16:00
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- The following observations were made during this day. Due to recent inclement weather the job site remained wet. The contractor was actively working to address this by scarifying and aerating the affected areas and dressing up the slopes using a Komatsu PC 360LC located on the west of the site. Additionally, a Komatsu 39PXI dozer was employed for further drying efforts through grading operations.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 01/13/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 01/13/2025 08:00
Onsite Hours : 08:00

ASEC Report ID : 76008
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : cloudy
Departure Time : 01/13/2025 16:00
ASEC Technician Name : Vamsi Polisetty



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.