

Date : 01/30/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 01/30/2025 08:00
Onsite Hours : 08:00

ASEC Report ID : 76696
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 01/30/2025 16:00
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Seven Hills: Amenities

- Upon arrival, the contractor was engaged in cutting from the roadway using a Komatsu PC 360LC and from the west of the job site. Fill was being transported with two tandem-axled dump trucks and placed on the tennis court and adjacent parking area, while dozing was performed with a Komatsu 39pxi.
- Rock boulders on the job site are being broken into smaller pieces using the Komatsu 210LC excavator.
- The next lift of fill was started on the tennis court & parking area.
- Savannah Pipe Works Company has temporarily suspended operations on the job site due to a disruption of electrical wiring. The Grey Stone Power corporation continued promptly for the day to address and rectify the issue.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 01/30/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 01/30/2025 08:00
Onsite Hours : 08:00

ASEC Report ID : 76696
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 01/30/2025 16:00
ASEC Technician Name : Vamsi Polisetty



Date : 01/30/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 01/30/2025 08:00
Onsite Hours : 08:00

ASEC Report ID : 76696
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 01/30/2025 16:00
ASEC Technician Name : Vamsi Polisetty



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.