

Date : 02/18/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 02/18/2025 13:30
Onsite Hours : 02:30

ASEC Report ID : 77499
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 02/18/2025 16:00
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- After the rain from the previous days, the contractor began scarifying and aerating wet surficial soils using a Komatsu 39PXi dozer. At the same time, a Komatsu PC 360LC was utilized to adjust the slopes across the site. Tandem-axled dump trucks were used to move the excavated materials from the south of the job site to the slopes near the tennis court and parking area.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us.



Date : 02/18/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 02/18/2025 13:30
Onsite Hours : 02:30

ASEC Report ID : 77499
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 02/18/2025 16:00
ASEC Technician Name : Vamsi Polisetty



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.