

Date : 03/27/2025  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 03/27/2025 10:00  
Onsite Hours : 06:30

ASEC Report ID : 79127  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : Sunny  
Departure Time : 03/27/2025 16:30  
ASEC Technician Name : Solomon Cherie

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Observed the placement of fill/grading for the Pickle Ball court today. Compaction tests were performed using a nuclear density gauge. Overall, the results of density testing found that fill compaction did not meet the project and ASTM requirements for compaction. In addition, proof-rolling displayed severe pumping and rutting along the area. Recommended scarification and aeration of the wet subgrade prior to recompaction.

Please contact us if you have any questions regarding this report or of the density test results.



Picture depicting pumping during proof rolling

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.