

Date : 03/25/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 03/25/2025 13:00
Onsite Hours : 05:00

ASEC Report ID : 79092
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : Sunny
Departure Time : 03/25/2025 18:00
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Seven Hills: Amenities

- Upon arrival, the contractor was engaged in adding fill for the tennis and basketball courts, closing in on finished grades. Grading was performed using a Komatsu PC 360LC. Fill was being transported with two tandem-axled dump trucks, while dozing was performed with a Komatsu D85EX and compacted with a CAT563E.
- Compaction testing was performed using a Troxler nuclear density gauge, along with general probing using a 3/8" diameter probe rod on the clubhouse area.
- Density test results indicate that compacted materials did meet the project requirement of 95% of the maximum dry density obtained by a Standard Proctor ASTM 698.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Picture showing the type of rolling machine utilized



Tennis and basket ball field backfilled almost to subgrade

Date : 03/25/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 03/25/2025 13:00
Onsite Hours : 05:00

ASEC Report ID : 79092
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : Sunny
Departure Time : 03/25/2025 18:00
ASEC Technician Name : Solomon Cherie



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.