

Date : 04/24/2025  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 04/24/2025 08:00  
Onsite Hours : 03:00

ASEC Report ID : 80495  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 04/24/2025 11:00  
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested and observed in-place fill conditions for the Pickle ball court. The soils in place continue to be saturated with additional rain expected in the near future. Chemical additives maybe required to dry in place soils and complete additional fill placement of one foot to two feet for timely completion.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/24/2025  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 04/24/2025 08:00  
Onsite Hours : 03:00

ASEC Report ID : 80495  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 04/24/2025 11:00  
ASEC Technician Name : Clyde Smith



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.