

Date : 09/10/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 09/10/2025 12:30
Onsite Hours : 03:30

ASEC Report ID : 85376
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : Sunny
Departure Time : 09/10/2025 16:00
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe proof-rolling of subgrade soils at the entrance and exit drives off Seven Hills Boulevard. The contractor continued subgrade preparation. The writer stood by for completion of grading to observe proof-rolling, however, the contractor cancelled this activity until tomorrow.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Sub grade prep. at exit drive



Date : 09/10/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 09/10/2025 12:30
Onsite Hours : 03:30

ASEC Report ID : 85376
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : Sunny
Departure Time : 09/10/2025 16:00
ASEC Technician Name : Clyde Smith



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.