

Date : 09/17/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 09/17/2025
Onsite Hours : N/A

ASEC Report ID : 85972
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 09/17/2025
ASEC Technician Name : Russell Hendrix

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Time: 7:30 AM - 11:30 AM

Summary of Activities:

Remediation work continued at the entrance/exit and deceleration lane adjacent to the Naturewalk amenities on Seven Hills Boulevard. Between approximately 7:30 AM and 11:00 AM, a total of four (4) loads of Graded Aggregate Base (GAB) were delivered to the site via tandem dump truck. Material placement was performed using a Kubota skid steer.

Coordination:

A meeting was held onsite with the foreman from North West Georgia Paving (NWGP). During the discussion, the foreman confirmed that no compaction activities would be performed today.

Additional Notes:

No further observations were made during the site visit.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Placement of GAB



unfinished exit area

Date : 09/17/2025
Project No : 2024C217
Client Company : Artisan
Arrival Time : 09/17/2025
Onsite Hours : N/A

ASEC Report ID : 85972
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 09/17/2025
ASEC Technician Name : Russell Hendrix



GAB placement

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.