

Date : 10/10/2025  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 10/10/2025 12:00  
Onsite Hours : 01:30

ASEC Report ID : 86771  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 10/10/2025 13:30  
ASEC Technician Name : Clyde Smith

---

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our representative was on site and observed proof-rolling of the subbase stone for the repair deficient asphalt areas on Mountain Ash Lane. The proof-roll was also observed by the Paulding County inspector and the grading contractor using a loaded tandem dump truck loaded with 19 tons. All areas appeared stable under proof-roll traffic with no severe movement which is now suitable for asphalt paving. Repair areas listed below:

1. Between house #148 & 132
2. Between house #170 & 156
3. Between house #186 & 170
4. Between house #223 & 207 (isolated strip 18"x 38") with movement, recommended clip and add additional asphalt.
5. Between house #171 & 189
6. Between house #145 & 155
7. Between house #123 & 141

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.

Date : 10/10/2025  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 10/10/2025 12:00  
Onsite Hours : 01:30

ASEC Report ID : 86771  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 10/10/2025 13:30  
ASEC Technician Name : Clyde Smith



Small isolated area for repair



Date : 10/10/2025  
Project No : 2024C217  
Client Company : Artisan  
Arrival Time : 10/10/2025 12:00  
Onsite Hours : 01:30

ASEC Report ID : 86771  
Name of the Project : Naturewalk - 7 Hills Amenities  
Project Location : Dallas  
Weather : cloudy  
Departure Time : 10/10/2025 13:30  
ASEC Technician Name : Clyde Smith



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.