

Date : 02/10/2026
Project No : 2024C217
Client Company : Artisan
Arrival Time : 02/10/2026 08:00
Onsite Hours : 06:30

ASEC Report ID : 90203
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 02/10/2026 14:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our representative was on site to observe the paving contractor (NWGP) perform recommended asphalt repairs requested by Paulding Co. The contractor milled two areas on Seven Hills Boulevard as recommended, approximately (14'x 30'x 9") and (8'x 10.5'x 8") and replaced with Class B concrete (16 cubic yards). The County recommended to leave the concrete flush with existing asphalt to be milled at a later date for asphalt topping mix placement.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Milled area #1,(14'x 30'x 9")



Milled area #2

Date : 02/10/2026
Project No : 2024C217
Client Company : Artisan
Arrival Time : 02/10/2026 08:00
Onsite Hours : 06:30

ASEC Report ID : 90203
Name of the Project : Naturewalk - 7 Hills Amenities
Project Location : Dallas
Weather : sunny
Departure Time : 02/10/2026 14:30
ASEC Technician Name : Clyde Smith



Milled area #2 pour, (8'x 10.5'x 8")



Pouring at milled area #1



Pouring at milled area #1

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.