

Date : 12/06/2024  
Project No : 2024C237  
Client Company : SR Homes  
Arrival Time : 12/06/2024 17:00  
Onsite Hours : 01:00

ASEC Report ID : 74044  
Name of the Project : Stonewood PH 4, Stone Road  
Project Location : Watkinsville  
Weather : sunny  
Departure Time : 12/06/2024 18:00  
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- The placement and compaction of fill soils for the stormwater trench between MHA7 to MHA8, and between MHA6 and MHA6.1, continued this day.
- At the time of arrival, our representative observed that work was in progress with 1-foot lifts being placed and compacted using CP56B sheeps-foot and trench compaction equipment. Compaction testing was performed using a Troxler nuclear density gauge of Soil (ASTM D 2937), along with general probing using a 3/8" diameter probe rod.
- Density test results indicate that most of the compacted materials met the project requirement of 95% of the maximum dry density obtained by a Standard Proctor ASTM 698.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.