

Date : 10/21/2024  
Project No : 2024C237  
Client Company : SR Homes  
Arrival Time : 10/21/2024 8:30  
Onsite Hours : 02:00

ASEC Report ID : 72151  
Name of the Project : Stonewood PH 4, Stone Road  
Project Location : Watkinsville  
Weather : sunny  
Departure Time : 10/21/2024 10:30  
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- The lower part of the road was muddied by rainwater and showed traces of organics in the soil. It was recommended to undercut 2-3 feet of unsuitable soil and replace with more suitable structural fill. The length of the undercut was approximately 140 feet, and the width was approximately the same as the road's width. (Location is shown in the picture)

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 10/21/2024  
Project No : 2024C237  
Client Company : SR Homes  
Arrival Time : 10/21/2024 8:30  
Onsite Hours : 02:00

ASEC Report ID : 72151  
Name of the Project : Stonewood PH 4, Stone Road  
Project Location : Watkinsville  
Weather : sunny  
Departure Time : 10/21/2024 10:30  
ASEC Technician Name : Aminullah Azimi



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.