

Date : 04/17/2025
Project No : 2024C237
Client Company : SR Homes
Arrival Time : 04/17/2025 12:30
Onsite Hours : 03:00

ASEC Report ID : 80018
Name of the Project : Stonewood PH 4, Stone Road
Project Location : Watkinsville
Weather :
Departure Time : 04/17/2025 15:30
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Overview:

A proof-roll was requested by the owner of the Stonewood Phase 4 development to assess the condition of the Graded Aggregate Base (GAB) along the internal roadway, including the cul-de-sac, prior to paving. The evaluation was performed using a fully loaded, tandem-axled dump truck. In attendance were representatives from Oconee County and Upstate Curb and Paving.

Findings:

Approximately 2,000 linear feet of roadway was evaluated under loaded conditions. All proof-rolled areas, including the cul-de-sac, were observed to be stable. No signs of severe pumping, rutting, or deflection were noted during the inspection.

Conclusion:

Based on the observations made during the proof-roll, all inspected GAB areas within the Stonewood Phase 4 development were deemed acceptable and suitable for paving operations.



Picture depicting proof rolling truck



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

ASEC Report ID : 80018
Name of the Project : Stonewood PH 4, Stone Road
Project Location : Watkinsville
Weather :
Departure Time : 04/17/2025 15:30
ASEC Technician Name : Solomon Cherie

Date : 04/17/2025
Project No : 2024C237
Client Company : SR Homes
Arrival Time : 04/17/2025 12:30
Onsite Hours : 03:00

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.