

Date : 01/29/2025
Project No : 2024C297
Client Company : Artisan
Arrival Time : 01/29/2025 06:00
Onsite Hours : 01:00

ASEC Report ID : 76648
Name of the Project : Nature Walk - Footing Inspections
Project Location : Dallas
Weather : sunny
Departure Time : 01/29/2025 07:00
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Lot #1005:


- The basement slab subgrade inspection has been completed, and the reinforcement has been confirmed to meet job specifications for size, spacing and quantity. Plastic sheeting has been laid over the basement floor. During the inspection of the tie beams, ice and mud were observed. Our representative recommended the removal of these deleterious materials prior to the placement of concrete.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 01/29/2025
Project No : 2024C297
Client Company : Artisan
Arrival Time : 01/29/2025 06:00
Onsite Hours : 01:00

ASEC Report ID : 76648
Name of the Project : Nature Walk - Footing Inspections
Project Location : Dallas
Weather : sunny
Departure Time : 01/29/2025 07:00
ASEC Technician Name : Vamsi Polisetty



Date : 01/29/2025
Project No : 2024C297
Client Company : Artisan
Arrival Time : 01/29/2025 06:00
Onsite Hours : 01:00

ASEC Report ID : 76648
Name of the Project : Nature Walk - Footing Inspections
Project Location : Dallas
Weather : sunny
Departure Time : 01/29/2025 07:00
ASEC Technician Name : Vamsi Polisetty



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.