

Date : 02/04/2025
Project No : 2024C297
Client Company : Artisan
Arrival Time : 02/04/2025 08:00
Onsite Hours : 01:00

ASEC Report ID : 76988
Name of the Project : Nature Walk - Footing Inspections
Project Location : Dallas
Weather : sunny
Departure Time : 02/04/2025 09:00
ASEC Technician Name : Vamsi Polisetty

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- Savannah Pipe Works: Next to Lot #995, the contractor resumed work from the previous day and began addressing the rock encountered in the trench. Despite utilizing the Kobelco SK 350LC excavator, the contractor faced challenges in breaking the rock due to its hardness, resulting in minimal progress. As a result, the contractor scheduled the use of a stone breaker for Thursday, 02/06/25, to manage the rock removal. Meanwhile, on the opposite side of the road, excavation and site activities were carried out using a Takeuchi SL2 mini-Bobcat dozer. Once these tasks were completed, the contractor paused work for the day, with plans to resume on Thursday as scheduled.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 02/04/2025
Project No : 2024C297
Client Company : Artisan
Arrival Time : 02/04/2025 08:00
Onsite Hours : 01:00

ASEC Report ID : 76988
Name of the Project : Nature Walk - Footing Inspections
Project Location : Dallas
Weather : sunny
Departure Time : 02/04/2025 09:00
ASEC Technician Name : Vamsi Polisetty



Date : 02/04/2025
Project No : 2024C297
Client Company : Artisan
Arrival Time : 02/04/2025 08:00
Onsite Hours : 01:00

ASEC Report ID : 76988
Name of the Project : Nature Walk - Footing Inspections
Project Location : Dallas
Weather : sunny
Departure Time : 02/04/2025 09:00
ASEC Technician Name : Vamsi Polisetty



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.