

Date : 02/01/2025
Project No : 2024C315
Client Company : J. Chapman Const.
Arrival Time : 02/01/2025 08:00
Onsite Hours : 06:30

ASEC Report ID : 76848
Name of the Project : Cottages at Villa Rica - Rock Blasting
Project Location : Villa Rica
Weather : Sunny
Departure Time : 02/01/2025 14:30
ASEC Technician Name : Micah Aycock

The aforementioned AS Engineering and Consulting (ASEC) representative visited the Cottages at Villa Rica site to monitor drilling and rock removal operations. The contractor performing the work was Precision Blasting. The following observations were made on-site:

Drilling Data:

Today the drilling continued south of manhole A1 as this was where the contractor had ended operations on the previous day. The drill was making contact with rock around the 14-to-16-foot range on average. Hole spacing was 6 feet with approximately 8 feet between each drilling location. The contractor then transitioned drilling to lateral 123 just west of Lot #124. In this location the drill made contact with rock on average at 10 feet, but in two locations at a depth of 3 feet. Drilling was visually inspected for straight path drilling.

A layout drawing showing the approximate area where drilling was performed on this day is attached to this report.

We appreciate the opportunity to assist you with this project. If you have any questions regarding this report, please feel free to contact us. We would be happy to discuss it with you.

Date : 02/01/2025
Project No : 2024C315
Client Company : J. Chapman Const.
Arrival Time : 02/01/2025 08:00
Onsite Hours : 06:30

ASEC Report ID : 76848
Name of the Project : Cottages at Villa Rica - Rock Blasting
Project Location : Villa Rica
Weather : Sunny
Departure Time : 02/01/2025 14:30
ASEC Technician Name : Micah Aycock



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.