

Date : 02/08/2025
Project No : 2024C315
Client Company : J. Chapman Const.
Arrival Time : 02/08/2025 10:00
Onsite Hours : 05:30

ASEC Report ID : 77418
Name of the Project : Cottages at Villa Rica - Rock Blasting
Project Location : Villa Rica
Weather : Sunny
Departure Time : 02/08/2025 15:30
ASEC Technician Name : Micah Aycock

The aforementioned AS Engineering and Consulting (ASEC) representative visited the Cottages at Villa Rica site to monitor drilling and rock removal operations. The contractor performing the work was Precision Blasting. The following observations were made on-site:

Drilling Data:



Today drilling operations took place between lot #192 and lot #54. The drilling pattern consisted of a trench pattern through the center and a mass rock pattern on either side of the trench. The trench was hitting depths of 23 ft while the mass rock pattern was hitting depths of 15-17ft on average. These drillings were preparation for the blast on the following Monday. Having these drilled on a Saturday ensured an efficient start to the week on Monday.

We appreciate the opportunity to assist you with this project. Should you have any questions regarding this report, please do not hesitate to contact us. We would be happy to discuss it with you.



Date : 02/08/2025
Project No : 2024C315
Client Company : J. Chapman Const.
Arrival Time : 02/08/2025 10:00
Onsite Hours : 05:30

ASEC Report ID : 77418
Name of the Project : Cottages at Villa Rica - Rock Blasting
Project Location : Villa Rica
Weather : Sunny
Departure Time : 02/08/2025 15:30
ASEC Technician Name : Micah Aycock



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.