

Date : 03/04/2025  
Project No : 2024C315  
Client Company : J. Chapman Const.  
Arrival Time : 03/04/2025 13:30  
Onsite Hours : 05:00

ASEC Report ID : 78434  
Name of the Project : Cottages at Villa Rica - Rock Blasting  
Project Location : Villa Rica  
Weather : Cloudy  
Departure Time : 03/04/2025 18:30  
ASEC Technician Name : Micah Aycock

---

### Site Visit Report - Cottages at Villa Rica

An AS Engineering and Consulting (ASEC) representative visited the Cottages at Villa Rica site to monitor drilling and rock removal operations. The contractor performing the work was Precision Blasting.

#### Drilling Data:

Drilling operations took place today in the northwest corner of the development, south of Manhole A1 along the sewer line. The drilled patterns followed a trench formation with an 8-foot width and 6-foot hole spacing. A total of five laterals in trench pattern were drilled, spanning from Lot #40 down to Lot #37, including the laterals to the lots.

These efforts are part of Precision Blasting's ongoing work to break up the trench rock section in the northwest corner of the development. All drilling appeared to have proceeded according to plan.

We appreciate the opportunity to assist with this project. Please feel free to reach out if you have any questions or require further details.



Date : 03/04/2025  
Project No : 2024C315  
Client Company : J. Chapman Const.  
Arrival Time : 03/04/2025 13:30  
Onsite Hours : 05:00

ASEC Report ID : 78434  
Name of the Project : Cottages at Villa Rica - Rock Blasting  
Project Location : Villa Rica  
Weather : Cloudy  
Departure Time : 03/04/2025 18:30  
ASEC Technician Name : Micah Aycock



**Ramchandra R. Mogulla**  
**GA P.E. 036021**  
**Senior Engineer**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.