

Date : 03/18/2025
Project No : 2024C315
Client Company : J. Chapman Const.
Arrival Time : 03/18/2025 09:00
Onsite Hours : 08:00

ASEC Report ID : 79118
Name of the Project : Cottages at Villa Rica - Rock Blasting
Project Location : Villa Rica
Weather : Sunny
Departure Time : 03/18/2025 17:00
ASEC Technician Name : Micah Aycock

An AS Engineering and Consulting (ASEC) representative visited the Cottages at Villa Rica site to monitor drilling and rock removal operations. The contractor performing the work was Precision Blasting. The following observations were made on-site:

Blasting Data:

Today blasting operations took place in two different locations in the northwest corner of the development. The first was a mass rock pattern in-between lot #51 and #52. The total calculated area of was 336 square feet with a calculated rock volume of 82.63 cubic yards. The second was four trench laterals #138, #139, #187, and #188. The total blasted area was 744 square feet with a calculated rock volume of 124.82 cubic yards. These efforts are part of Precision Blasting's ongoing work to break up the small trench rock and mass rock sections in the northeast corner of the Cottages at Villa Rica. We appreciate the opportunity to assist with this project. Should you have any questions regarding this report, please do not hesitate to contact us. We would be happy to discuss any details further.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.