

Date : 04/29/2025
Project No : 2025C146
Client Company : Davidson Homes, LLC
Arrival Time : 04/29/2025 11:15
Onsite Hours : 05:15

ASEC Report ID : 80759
Name of the Project : Greene Farms Subdivision
Project Location : 1451 Highway 113, Cartersville, Georgia
Weather :
Departure Time : 04/29/2025 16:30
ASEC Technician Name : Solomon Cherie

The back fill activity was done for the day.

The dirt is imported using 18 trucks from a nearby area of 15 minute drive.

The dirt is spread by 71Pxi Komatsu dozer and the compaction is done using Shifu Roller. The dirt is good with moisture content close to a proctor.

Nuclear gauge test shows moisture content very close to the optimum and a 100% compaction.

The area of backfill is a road between the future houses.



The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.