

Date : 05/06/2025
Project No : 2025C146
Client Company : Davidson Homes, LLC
Arrival Time : 05/06/2025 10:00
Onsite Hours : 07:00

ASEC Report ID : 81488
Name of the Project : Greene Farms Subdivision
Project Location : 1451 Highway 113, Cartersville, Georgia
Weather :
Departure Time : 05/06/2025 17:00
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested and observed the grading contractor continue placing fill for the building pads and roadway. The contractor used soils from an off-site borrow and on site cut areas from the southwest corner of the site. Some borrow material was tested for moisture content and found to be higher than optimum moisture content. Recommended that these soils be spread out and aerated. Fill was placed for Lots #17-20. Nuclear gauge density testing was performed exhibiting compaction of at least 95% with the exception of Lot #20. The contractor was notified of these test results. Retests will be performed tomorrow.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Picture depicting back filled area

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.