

Date : 06/04/2025
Project No : 2025C146
Client Company : Davidson Homes, LLC
Arrival Time : 06/04/2025 08:30
Onsite Hours : 07:15

ASEC Report ID : 81957
Name of the Project : Greene Farms Subdivision
Project Location : 1451 Highway 113, Cartersville, Georgia
Weather :
Departure Time : 06/04/2025 15:45
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested and observed the grading contractor continue placing fill for Lots #26-31. Some areas failed density testing and were pointed out to the contractor for retesting.

A 2-foot bridge lift was placed for Lots #104-112 to provide a stable subgrade to place fill on.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.

The downcut and backfill was done yesterday whereas the rolling was today.

Rolling was done using sheet foot roller. Nuclear gauge test was done for



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.