

Date : 06/03/2025  
Project No : 2025C146  
Client Company : Davidson Homes, LLC  
Arrival Time : 06/03/2025 08:00  
Onsite Hours : 04:00

ASEC Report ID : 81933  
Name of the Project : Greene Farms Subdivision  
Project Location : 1451 Highway 113, Cartersville, Georgia  
Weather : Sunny  
Departure Time : 06/03/2025 12:00  
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our ASEC representative was on site and observed existing subgrade conditions for building Lots #104 thru #113 and recommending undercutting of saturated unsuitable topsoil. It was recommended to undercut these lots 8 to 14 inches, removing organic debris and saturated topsoil and also to allow areas to aerate prior to placing additional fill (7' to 11' in these areas) starting with a thickened first lift.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/03/2025  
Project No : 2025C146  
Client Company : Davidson Homes, LLC  
Arrival Time : 06/03/2025 08:00  
Onsite Hours : 04:00

ASEC Report ID : 81933  
Name of the Project : Greene Farms Subdivision  
Project Location : 1451 Highway 113, Cartersville, Georgia  
Weather : Sunny  
Departure Time : 06/03/2025 12:00  
ASEC Technician Name : Clyde Smith



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.