

Date : 07/07/2025  
Project No : 2025C146  
Client Company : Davidson Homes, LLC  
Arrival Time : 07/07/2025 8:30  
Onsite Hours : 10:00

ASEC Report ID : 83388  
Name of the Project : Greene Farms Subdivision  
Project Location : 1451 Highway 113, Cartersville, Georgia  
Weather : sunny  
Departure Time : 07/07/2025 18:30  
ASEC Technician Name : Aminullah Azimi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

- The placement and compaction of fill for Lot #129 through Lot #134 and the roadway in the front of Lot #134 continued this day.
- At the time of arrival, our representative observed that work was in progress with 1-foot lifts being placed and compacted using a 815 and 12-ton sheep-foot compaction equipment. Compaction testing was performed using the Standard Test Method for Density of Soil in Place by Drive-Cylinder (ASTM D 2937), along with general probing using a 3/8" diameter probe rod.
- Density test results indicate that most of the compacted materials met the project requirement of 95% of the maximum dry density obtained by a Standard Proctor ASTM 698.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 07/07/2025  
Project No : 2025C146  
Client Company : Davidson Homes, LLC  
Arrival Time : 07/07/2025 8:30  
Onsite Hours : 10:00

ASEC Report ID : 83388  
Name of the Project : Greene Farms Subdivision  
Project Location : 1451 Highway 113, Cartersville, Georgia  
Weather : sunny  
Departure Time : 07/07/2025 18:30  
ASEC Technician Name : Aminullah Azimi



Date : 07/07/2025  
Project No : 2025C146  
Client Company : Davidson Homes, LLC  
Arrival Time : 07/07/2025 8:30  
Onsite Hours : 10:00

ASEC Report ID : 83388  
Name of the Project : Greene Farms Subdivision  
Project Location : 1451 Highway 113, Cartersville, Georgia  
Weather : sunny  
Departure Time : 07/07/2025 18:30  
ASEC Technician Name : Aminullah Azimi



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.