

Date : 06/12/2025
Project No : 2025C146
Client Company : Davidson Homes, LLC
Arrival Time : 06/12/2025 10:00
Onsite Hours : 04:30

ASEC Report ID : 82260
Name of the Project : Greene Farms Subdivision
Project Location : 1451 Highway 113, Cartersville, Georgia
Weather : Sunny
Departure Time : 06/12/2025 14:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited on the above date by our **AS Engineering and Consulting (ASEC)** representative to provide quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawings/specifications, applicable codes, and approved materials. The following observations were made on site during the visit:

- The grading contractor was observed performing **undercut operations** at the bottom of the **former detention pond** area.
- As part of the stabilization procedure, **six (6) truckloads of broken concrete debris** were placed in the bottom of the excavation.
- This stabilization work was completed in preparation for placing **structural fill** to support **Lots 95 and 96**, in accordance with the project recommendations.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 06/12/2025
Project No : 2025C146
Client Company : Davidson Homes, LLC
Arrival Time : 06/12/2025 10:00
Onsite Hours : 04:30

ASEC Report ID : 82260
Name of the Project : Greene Farms Subdivision
Project Location : 1451 Highway 113, Cartersville, Georgia
Weather : Sunny
Departure Time : 06/12/2025 14:30
ASEC Technician Name : Clyde Smith



Ramchandra R. Mogulla
GA P.E. 036021
Senior Engineer

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.