

Date : 09/03/2025  
Project No : 2025C146  
Client Company : Davidson Homes, LLC  
Arrival Time : 09/03/2025 09:45  
Onsite Hours : 05:45

ASEC Report ID : 85151  
Name of the Project : Greene Farms Subdivision  
Project Location : 1451 Highway 113, Cartersville, Georgia  
Weather : N/A  
Departure Time : 09/03/2025 15:30  
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested and observed the grading contractor continue backfilling for the trench for the storm line using a 349E excavator. After the pipe was placed, backfilling was performed using the same excavator. Compaction was performed in two steps; the lower lift was compacted using the trench roller while the last two lifts were compacted by a sheep-foot roller.

Compaction and moisture tests were carried out by driving rings and the results are presented in the density report.

A check plug test was performed to check the moisture content of the soils used to place fill on the lots. The moisture content was found to be close to optimum moisture content. Density tests were performed using a Troxler nuclear gauge model 3430, serial no. 38069. Results are attached.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.