

Date : 09/04/2025
Project No : 2025C146
Client Company : Davidson Homes, LLC
Arrival Time : 09/04/2025 10:00
Onsite Hours : 05:15

ASEC Report ID : 85156
Name of the Project : Greene Farms Subdivision
Project Location : 1451 Highway 113, Cartersville, Georgia
Weather : N/A
Departure Time : 09/04/2025 15:15
ASEC Technician Name : Solomon Cherie

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested and observed the grading contractor continue placing fill for the building pad Lots #52 through #58 and backfilling utilities. The grade work was carried out using a 349E CAT excavator. Soils were spread using a 61Pxi Komatsu bulldozer and a sheep-foot roller used for compaction.

Density tests were performed using a Troxler nuclear gauge model 3430, serial no. 38069. Results are attached.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.

Moisture and compaction test using the manual drive cylinder technique was carried out. The result showed that all tests are failed, that is it is below 95%.

The forman is informed to scarify and compact and make ready for recheeking.



Picture depicting backfilling in lots 52-58

Date : 09/04/2025
Project No : 2025C146
Client Company : Davidson Homes, LLC
Arrival Time : 09/04/2025 10:00
Onsite Hours : 05:15

ASEC Report ID : 85156
Name of the Project : Greene Farms Subdivision
Project Location : 1451 Highway 113, Cartersville, Georgia
Weather : N/A
Departure Time : 09/04/2025 15:15
ASEC Technician Name : Solomon Cherie



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.