

Date : 09/12/2025  
Project No : 2025C146  
Client Company : Davidson Homes, LLC  
Arrival Time : 09/05/2025 10:00  
Onsite Hours : N/A

ASEC Report ID : 85175  
Name of the Project : Greene Farms Subdivision  
Project Location : 1451 Highway 113, Cartersville, Georgia  
Weather : N/A  
Departure Time : 09/05/2025  
ASEC Technician Name : Solomon Cherie

| Test Date                                                  | Test Number | Moisture Content (%) | Dry Density (pcf) | Proctor Number | Max. Dry Density (pcf) | Optimum Moisture (%) | Compaction (%) | Specified Compaction (%) | ASTM Test Method | Pass/Fail |
|------------------------------------------------------------|-------------|----------------------|-------------------|----------------|------------------------|----------------------|----------------|--------------------------|------------------|-----------|
| 09/05/2025                                                 | 1           | 17.0                 | 94.7              | ASECP002       | 99.4                   | 22.4                 | 95.3           | 95                       | D2937            | Pass      |
| Location : Lot #53, Elv/Depth :4 feet below finished grade |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Comment :                                                  |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Tested By : Solomon Cherie                                 |             |                      |                   |                |                        |                      |                |                          |                  |           |
| 09/05/2025                                                 | 02          | 16.3                 | 102.2             | ASECP002       | 99.4                   | 22.4                 | 95.7           | 95                       | D2937            | Pass      |
| Location : Lot#58, Elv/Depth :4 feet below finished grade  |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Comment :                                                  |             |                      |                   |                |                        |                      |                |                          |                  |           |
| Tested By : Solomon Cherie                                 |             |                      |                   |                |                        |                      |                |                          |                  |           |

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 09/12/2025  
Project No : 2025C146  
Client Company : Davidson Homes, LLC  
Arrival Time : 09/05/2025 10:00  
Onsite Hours : N/A

ASEC Report ID : 85175  
Name of the Project : Greene Farms Subdivision  
Project Location : 1451 Highway 113, Cartersville, Georgia  
Weather : N/A  
Departure Time : 09/05/2025  
ASEC Technician Name : Solomon Cherie

---

**PROCTOR DATA SUMMARY**

| TEST DATE  | PROCTOR ID | MAX DRY<br>DENSITY (pcf) | OPTIMUM<br>MOISTURE (%) | PROCTOR TYPE | SOIL DESCRIPTION                            |
|------------|------------|--------------------------|-------------------------|--------------|---------------------------------------------|
| 03/05/2025 | ASECP002   | 99.4                     | 22.4                    | Standard     | Light brown, Sandy CLAY with silt           |
| 03/06/2025 | ASECP003   | 109.2                    | 18.5                    | Standard     | Light brown Silty SAND with some<br>topsoil |
| 03/11/2025 | ASECP004   | 115.0                    | 12.0                    | Standard     | Light brown Clayey SAND                     |
| 03/12/2025 | ASECP005   | 106.8                    | 16.5                    | Standard     | Light brown Clayey SAND                     |
| 04/11/2025 | 2025-16 SP | 108.9                    | 17.7                    | Standard     | Red Silty SAND                              |