

Date : 04/22/2026
Project No : 2025C146
Client Company : Davidson Homes, LLC
Arrival Time : 04/22/2026 10:00
Onsite Hours : 02:00

ASEC Report ID : 93421
Name of the Project : Greene Farms Subdivision
Project Location : 1451 Highway 113, Cartersville, Georgia
Weather : Sunny
Departure Time : 04/22/2026 12:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor and for the observation/testing of the placement of fill/backfill. The contractor has excavated approximately 4 to 5 feet from the roadway. The contractor is placing approximately 8 to 12 inches lift thickness of GAB and using a combination of a trench roller and jumping jack for compaction. The lifts appear to be well compacted. The contractor plans to fill the hole up to the top of the roadway to seal off before rain this weekend.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



hole 1



hole 2

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.