

Date : 04/18/2025
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/18/2025 07:30
Onsite Hours : 10:00

ASEC Report ID : 80283
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : Sunny
Departure Time : 04/18/2025 17:30
ASEC Technician Name : Clyde Smith

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested and observed the grading contractor CGU re-blade and compact in-place fill for pond #2 east side embankment as recommended. The writer performed density tests using a Troxler nuclear gauge model 3430, serial no. 38069 and performed a field proctor on in-place soils. Compaction results appeared to meet job specifications for compaction. Our representative also observed residual subgrade soils at the northwest corner embankment of pond #1 after undercutting and removing saturated washed silt. The subgrade was probed using a rounded end steel rod and was then suitable for fill placement. Further density tests were performed after two feet of compacted fill placement.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/18/2025
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/18/2025 07:30
Onsite Hours : 10:00

ASEC Report ID : 80283
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : Sunny
Departure Time : 04/18/2025 17:30
ASEC Technician Name : Clyde Smith



Date : 04/18/2025
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/18/2025 07:30
Onsite Hours : 10:00

ASEC Report ID : 80283
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : Sunny
Departure Time : 04/18/2025 17:30
ASEC Technician Name : Clyde Smith



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.