

Date : 04/28/2025
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/28/2025 8:00
Onsite Hours : 04:00

ASEC Report ID : 81691
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : cloudy
Departure Time : 04/28/2025 12:00
ASEC Technician Name : Aminullah Azimi

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Our ASEC representative arrived on-site to perform soil compaction and testing. However, due to the saturated site conditions, density testing could not be performed today. The contractor elected to scarify and aerate the site today.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.