

Date : 02/19/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 02/19/2026 08:00  
Onsite Hours : 08:30

ASEC Report ID : 90405  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : sunny  
Departure Time : 02/19/2026 16:30  
ASEC Technician Name : Samara Simha Reddy Kandi

---

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The crew began backfilling operations for Lots #39 and 40. Fill was placed in lifts approximately 6 to 8 inches thick. Each lift was spread and graded using a crawler dozer and compacted using a sheep-foot roller.

At areas 1030 and 1040, topsoil was placed, spread, and leveled to match the required grades and slope elevations. The material was then compacted using a sheep-foot roller, with the crawler dozer assisting in shaping, leveling, and maintaining uniform lift thickness.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Crawler dozer spreading soil



compacting soil using sheep foot roller

Date : 02/19/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 02/19/2026 08:00  
Onsite Hours : 08:30


ASEC Report ID : 90405  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : sunny  
Departure Time : 02/19/2026 16:30  
ASEC Technician Name : Samara Simha Reddy Kandi



Articulated drum truck unloading dirt



Performing density tests using Nuclear gauge



Performing density tests using Nuclear gauge

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.