

Date : 02/23/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 02/23/2026 08:00
Onsite Hours : 9:30

ASEC Report ID : 90614
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 02/23/2026 17:30
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew resumed earthwork operations between Lots #39 and 40. Fill was placed in uniform lifts, with each lift maintained at an approximate thickness of 6-8 inches. The material was spread and leveled using a crawler bulldozer. After spreading, each lift was compacted using a sheep-foot roller.

Additionally, the crew continued topsoil stripping operations at Lots #49 through 53. Existing topsoil was cut and removed from the designated building pad areas. The stripped topsoil was then transported and utilized in the designated slope areas for final grading.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Density test using Nuclear gauge




spreading dirt using crawler dozer

Date : 02/23/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 02/23/2026 08:00
Onsite Hours : 9:30

ASEC Report ID : 90614
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 02/23/2026 17:30
ASEC Technician Name : Samara Simha Reddy Kandi



Compacting using sheep foot roller



Density test using Nuclear gauge



Density test using Nuclear gauge

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.