

Date : 03/19/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 03/19/2026 06:00
Onsite Hours : 12:00

ASEC Report ID : 91486
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 03/19/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

During a concrete pour for the retaining wall, field quality control tests were performed including temperature, slump, unit weight, air meter, and concrete cylinder sampling. All tests were performed in accordance with standard procedures, and cylinders were cast for strength verification.

On the other side of the site, backfilling operations continued for Lots #37, 38, and 39. The backfill material was placed in lifts of approximately 6-8 inches thickness and spread using a crawler bulldozer. Each lift was compacted using a sheep-foot roller and Caterpillar 815 compactor.

At Lots #17 and 18, the crew carried out stripping operations where the topsoil was removed and relocated as part of site preparation activities.

In the neighboring Buford area, the crew continued excavation activities and encountered rock during the process. A rock grinder attachment connected to a hydraulic excavator was used to break and remove the rock. Excavation was carried out to a depth of approximately 8-10 feet, with a trench width of about 6-8 feet and extended to a length of approximately 10-15 feet, progressing as required for the installation work.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 03/19/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 03/19/2026 06:00
Onsite Hours : 12:00

ASEC Report ID : 91486
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 03/19/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.