

Date : 03/20/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 03/20/2026 08:00
Onsite Hours : 10:00

ASEC Report ID : 91500
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 03/20/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew continued backfilling operations for Lots #50, 51, 52, 53, 17, and 18. The backfill material was placed in lifts of approximately 6-8 inches thickness and spread evenly using a crawler bulldozer. Each lift was then compacted using both a sheep-foot roller and a Caterpillar 815 compactor.

In the neighboring Buford area, the crew continued pipeline and trench operations. Backfilling was performed using No. 57 stone for the first 20 foot section followed by backfilling the next 20 feet with fill. The placed material was compacted using a jumping jack compactor within the trench. In addition, excavation activities continued using a hydraulic excavator equipped with a rock grinder attachment to break through rock. The excavation progressed to a depth of approximately 10 to 12 feet, with a trench width of about 8 to 10 feet and extending to a length of approximately 20 lineal feet, as required for ongoing installation work.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



Date : 03/20/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 03/20/2026 08:00
Onsite Hours : 10:00

ASEC Report ID : 91500
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 03/20/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi



Date : 03/20/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 03/20/2026 08:00
Onsite Hours : 10:00

ASEC Report ID : 91500
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 03/20/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.