

Date : 03/26/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 03/26/2026 08:00  
Onsite Hours : 06:00

ASEC Report ID : 92009  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : sunny  
Departure Time : 03/26/2026 14:00  
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew continued earthwork operations in Lots #49, 50, 51, 52 and 53. Backfill material was placed in lifts of approximately 6-8 inches thickness and spread evenly using a crawler bulldozer. Each lift was compacted using both a sheep-foot roller and a Caterpillar 815 compactor. Compaction testing was performed and results reported to the contractor.

At the retaining wall location, the crew began installing the formwork for the wall. Formwork panels were positioned along the wall alignment and secured in place using bracing and supports.

In the Buford area, the crew continued backfilling operations by placing soil in lifts and compacting. After completing the backfilling, the crew proceeded with further trench excavation using a hydraulic excavator equipped with a rock grinder attachment to break and remove rock, allowing excavation to continue to the required depth and alignment.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 03/26/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 03/26/2026 08:00  
Onsite Hours : 06:00

ASEC Report ID : 92009  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : sunny  
Departure Time : 03/26/2026 14:00  
ASEC Technician Name : Samara Simha Reddy Kandi



Date : 03/26/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 03/26/2026 08:00  
Onsite Hours : 06:00

ASEC Report ID : 92009  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : sunny  
Departure Time : 03/26/2026 14:00  
ASEC Technician Name : Samara Simha Reddy Kandi

---



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.