

Date : 04/03/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/03/2026 08:00
Onsite Hours : 07:00

ASEC Report ID : 92312
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 04/03/2026 15:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

The crew started work on Lot #46 by placing fill material in 6 to 8-inch lifts, spreading using a crawler bulldozer, and compacting with a Caterpillar 815 compactor.

On the other side, excavation was initiated to the required depth for the installation of Manhole A7.

At the Buford neighborhood, the crew continued excavating the trench to the required length and depth using a hydraulic excavator equipped with a rock grinder.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/03/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/03/2026 08:00
Onsite Hours : 07:00

ASEC Report ID : 92312
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 04/03/2026 15:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.