

Date : 04/07/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/07/2026 08:00
Onsite Hours : 06:00

ASEC Report ID : 92495
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 04/07/2026 14:00
ASEC Technician Name : Samara Simha Reddy Kandi


As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew continued work by installing a manhole at A8 along with the risers. Additional riser installation work was also carried out at Manhole A7. Backfilling operations around the structures continued in lifts of 6 to 8 inches and were compacted using a sheep-foot roller. Compaction around the manholes and risers was performed using a double drum roller.

On the other side, the crew continued removing topsoil at Lots #61, 62, and 63 to the required depth in preparation for upcoming grading activities.

At the Buford neighborhood site, the crew continued trench excavation using a hydraulic excavator equipped with a rock grinder.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/07/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/07/2026 08:00
Onsite Hours : 06:00

ASEC Report ID : 92495
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 04/07/2026 14:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.