

Date : 04/13/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/13/2026 08:00
Onsite Hours : 10:00

ASEC Report ID : 92897
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 04/13/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew started working on Lots #62, 63, 64, and the adjacent roadway area. Fill material was placed in lifts, spread using a crawler bulldozer, and compacted using both a sheep-foot roller and a Caterpillar 815. Density tests were performed during compaction operations; however, a couple of test results initially failed to meet the required project specifications. The affected areas were reworked and re-compacted, after which additional density tests were performed, and the results met the required compaction.

At Retaining Wall 5, the crew began preparing the foundation by leveling the sub-grade to the required elevation and grade. Following this, No. 57 stone was placed. The crew then proceeded with the installation of CMU blocks in accordance with the design requirements.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/13/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/13/2026 08:00
Onsite Hours : 10:00

ASEC Report ID : 92897
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 04/13/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi



Date : 04/13/2026
Project No : 2025C149
Client Company : Davidson Homes
Arrival Time : 04/13/2026 08:00
Onsite Hours : 10:00

ASEC Report ID : 92897
Name of the Project : Grove at E. Thompson Mill Rd
Project Location : Buford
Weather : sunny
Departure Time : 04/13/2026 18:00
ASEC Technician Name : Samara Simha Reddy Kandi



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.