

Date : 04/18/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 04/18/2026 07:30  
Onsite Hours : 08:00

ASEC Report ID : 93151  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : sunny  
Departure Time : 04/18/2026 15:30  
ASEC Technician Name : Samara Simha Reddy Kandi

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Crew continued working at the retaining wall. Fill material was placed in lifts, spread using a crawler bulldozer, and compacted using jumping jack, double drum roller, mini-sheep-foot roller and full-sized sheep-foot roller. Compaction near the wall and around manholes was performed using a jumping jack compactor and a double drum roller, while the remaining areas were compacted using a mini-sheep-foot roller and sheep-foot roller.


During the filling operations, No. 57 stone was placed around the manholes and manhole risers were installed as required. Backfill material was placed around the structures in lifts and compacted.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/18/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 04/18/2026 07:30  
Onsite Hours : 08:00

ASEC Report ID : 93151  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : sunny  
Departure Time : 04/18/2026 15:30  
ASEC Technician Name : Samara Simha Reddy Kandi



*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.