

Date : 04/20/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 04/20/2026 8:00  
Onsite Hours : -2:00

ASEC Report ID : 93750  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : clear and sunny  
Departure Time : 04/20/2026 6:00  
ASEC Technician Name : Narayana Ganesh Undavalli

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes and materials submittals. The following observations were observed on site this day.

Crew continued working at the retaining wall. Manhole risers were installed as the fill material reached the required grade at each structure to maintain proper elevation. Fill material was placed in controlled lifts and compacted using a jumping jack compactor and trench compactor in area around manholes and close to the wall. The remaining areas were compacted using both a caterpillar 815 and a sheep foot roller to achieve the required density.

At wall 5, the crew continued wall construction by placing CMU blocks in accordance with the project plans. Fill material was placed at the wall in controlled lifts and compacted using a trench compactor and a sheep foot roller to ensure proper stability and compaction.

At the Buford neighbourhood site, the crew continued trench excavation using a hydraulic excavator equipped with a rock grinder to achieve the required depth and alignment.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/20/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 04/20/2026 8:00  
Onsite Hours : -2:00

ASEC Report ID : 93750  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : clear and sunny  
Departure Time : 04/20/2026 6:00  
ASEC Technician Name : Narayana Ganesh Undavalli



Date : 04/20/2026  
Project No : 2025C149  
Client Company : Davidson Homes  
Arrival Time : 04/20/2026 8:00  
Onsite Hours : -2:00

ASEC Report ID : 93750  
Name of the Project : Grove at E. Thompson Mill Rd  
Project Location : Buford  
Weather : clear and sunny  
Departure Time : 04/20/2026 6:00  
ASEC Technician Name : Narayana Ganesh Undavalli

---

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.