

Date : 05/07/2025
Project No : 2025C150
Client Company : Davidson Homes
Arrival Time : 05/07/2025 08:00
Onsite Hours : 04:00

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Work has continued behind Lots #224 to #229. The contractor has made progress in the preparation of the retaining wall foundation and the Lots #224 to #229.

Due to the previous day's rainfall, the job site remained wet, impacting ongoing activities. Material delivery from the supplier was not continued. To prepare for the next day's production, the contractor began the aeration of wet soils within Lots #224 to #229. Equipment utilized included a Bobcat 265 and Takeuchi TL12R2 compact track loaders. By midday, the contractor focused efforts on completing the drying process. The contractor also worked on adding another lift of block to the wall. By the middle of the day the contractor had to stop work because of the rain.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you



ASEC Report ID : 81485
Name of the Project : Riverwood Retaining Wall
Project Location : Dallas
Weather : rainy
Departure Time : 05/07/2025 12:00
ASEC Technician Name : Vamsi Polisetty

Date : 05/07/2025
Project No : 2025C150
Client Company : Davidson Homes
Arrival Time : 05/07/2025 08:00
Onsite Hours : 04:00



ASEC Report ID : 81485
Name of the Project : Riverwood Retaining Wall
Project Location : Dallas
Weather : rainy
Departure Time : 05/07/2025 12:00
ASEC Technician Name : Vamsi Polisetty

Date : 05/07/2025
Project No : 2025C150
Client Company : Davidson Homes
Arrival Time : 05/07/2025 08:00
Onsite Hours : 04:00



Date : 05/07/2025
Project No : 2025C150
Client Company : Davidson Homes
Arrival Time : 05/07/2025 08:00
Onsite Hours : 04:00



ASEC Report ID : 81485
Name of the Project : Riverwood Retaining Wall
Project Location : Dallas
Weather : rainy
Departure Time : 05/07/2025 12:00
ASEC Technician Name : Vamsi Polisetty

Date : 05/07/2025
Project No : 2025C150
Client Company : Davidson Homes
Arrival Time : 05/07/2025 08:00
Onsite Hours : 04:00



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.