

Date : 03/28/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 03/28/2025 09:30
Onsite Hours : 02:30

ASEC Report ID : 79353
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 03/28/2025 12:00
ASEC Technician Name : Sean Willett

Our AS Engineering & Consulting (ASEC) representative arrived on site to observe field activities. The following tasks were performed:

Observed a proof-roll for the approximate location for Lots #115, #116, #122 and #123 (according to the Phase 1 plans) today. Results of the proof-roll displayed no severe pumping and/or rutting prior to the placement of fill. Due to equipment malfunctions, no fill was placed or compacted today.

Please contact us if you have any questions regarding this report or of the density test results.



Phase 1 plans



Loading off road dump truck to conduct proof roll



approx. lots #115 #116 #122 #123



approx. lots #115 #116 #122 #123

Date : 03/28/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 03/28/2025 09:30
Onsite Hours : 02:30

ASEC Report ID : 79353
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 03/28/2025 12:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.