

Date : 04/10/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 04/10/2025 11:00
Onsite Hours : 02:00

ASEC Report ID : 79699
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast
Departure Time : 04/10/2025 13:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation of the installation of an OCP in the retention pond located by Lots #140 through #143. The OCP outlet pipe was undercut approximately 4 feet due to low compaction/high moisture contents of the backfill. The contractor filled the undercut with approximately 3 to 3.5 feet of riprap and capped the riprap with No. 57 stone for the bedding of the pipe. The contractor is backfilling and compacting the soil around the OCP and compaction testing will then be performed. At this time, no tests were conducted.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/10/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 04/10/2025 11:00
Onsite Hours : 02:00

ASEC Report ID : 79699
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast
Departure Time : 04/10/2025 13:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.