

Date : 04/17/2025  
Project No : 2025C160  
Client Company : Artisan  
Arrival Time : 04/17/2025 09:30  
Onsite Hours : 05:30

ASEC Report ID : 80074  
Name of the Project : Rockmart Township - 115 Felton Drive  
Project Location : Rockmart  
Weather : sunny  
Departure Time : 04/17/2025 15:00  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of soils. The technician observed the contractor place 1 lift approximately 8 inches in thickness over lots #33 - #37, #122- #125, and partially on the lots #112- #116. Fill materials tested were found to be much higher than optimum moisture content and was left to aerate in place to reduce in-situ moistures prior to compaction.

The technician observed the installation of SSMH 1.0B at the approximate elevation of 745.9. The excavation was approximately 4 feet, and was backfilled with approximately 3 feet of riprap, and capped with approximately 1 foot of No. 57 stone to elevation. The contractor then began backfilling around SSMH1.0A and SSMH1.0B.

The contractor bladed all topsoil off Lots #29 - #32 and our ASEC representative performed a proof roll. There were no signs of severe pumping and/or rutting.

All test results were provided to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



filling around SSMH1.0A and SSMH1.0B



SSMH 1.0B

Date : 04/17/2025  
Project No : 2025C160  
Client Company : Artisan  
Arrival Time : 04/17/2025 09:30  
Onsite Hours : 05:30

ASEC Report ID : 80074  
Name of the Project : Rockmart Township - 115 Felton Drive  
Project Location : Rockmart  
Weather : sunny  
Departure Time : 04/17/2025 15:00  
ASEC Technician Name : Sean Willett



proof roll on lots #29- #32



trench to SSMH 2.0



fill between SSMH 1.0 A and SSMH 1.0B

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.