

Date : 04/16/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 04/16/2025 08:00
Onsite Hours : 06:30

ASEC Report ID : 80027
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast
Departure Time : 04/16/2025 14:30
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of soils. The technician observed the contractor place 1 lift approximately 8 inches in thickness over Lots #121 through #125 and #112 through #117. Fill materials tested were found to be much higher than optimum moisture content and was left to aerate in place to reduce in-situ moistures prior to compaction.

The contractor placed 8-inch lifts along the retention pond and OCS by Lot #140. The fill thickness today was placed up to 4 to 5 feet. The compaction results were 95% to 98% and within optimum moisture content range (3 percent above and below optimum). All test results were provided to the contractor.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 04/16/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 04/16/2025 08:00
Onsite Hours : 06:30

ASEC Report ID : 80027
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : overcast
Departure Time : 04/16/2025 14:30
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.