

Date : 04/30/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 04/30/2025 08:00
Onsite Hours : 06:00

ASEC Report ID : 80914
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Overcast
Departure Time : 04/30/2025 14:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

On the above date our ASEC representative was onsite as requested by the contractor (Wilbanks) for the observation/testing of soils.

Observed the contractor place approximately 8-to-12-inch lifts for Lots #16 through #19. Compaction testing was performed, and all test results were provided to the contractor. The contractor began removing topsoil from the bank to the greenspace located on the edge of the Lots #15 through #19. The topsoil was placed in approximately 8in lifts.

The technician measured the topsoil bank (at the start of the morning) with a measure wheel and the banks measurements were approximately 265 feet x 45 feet x 9 feet deep. The contractor was provided the updated information (as mentioned in previous days report).

The contractor began excavation to SSMH4.0 The technician observed the contractor undercut approximately 1 foot and place No. 57 stone to elevation. The contractor began first layer of backfill and compaction over lines from SSMH2.0.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



excavation of SSMH4.0



moving topsoil from bank to greenspace on edge of lot #16 through #19

Date : 04/30/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 04/30/2025 08:00
Onsite Hours : 06:00

ASEC Report ID : 80914
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Overcast
Departure Time : 04/30/2025 14:00
ASEC Technician Name : Sean Willett



compaction of lot #16



filling on lots #16 through #19



compaction of lot #16 through #19



trenching to SSMH 4.0

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.