

Date : 05/01/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 05/01/2025 07:30
Onsite Hours : 02:30

ASEC Report ID : 81137
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Overcast
Departure Time : 05/01/2025 10:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site as requested by the contractor (Wilbanks) for the observation/testing of the placement of soils. The contractor placed one lift approximately 8 to 10 inches for Lots #16 through #20. The technician performed density tests, and results showed the moisture content exceeded the optimum moisture range for proper compaction. The results were provided to the contractor and the contractor stopped placing fill.

The contractor continued trenching for pipe around SSMH4.0 and SSMH2.0. SSMH4.0 had an undercut of approximately 1 foot and was filled with No. 57 stone to elevation.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



Date : 05/01/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 05/01/2025 07:30
Onsite Hours : 02:30

ASEC Report ID : 81137
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Overcast
Departure Time : 05/01/2025 10:00
ASEC Technician Name : Sean Willett



Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.