

Date : 05/16/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 05/16/2025 07:30
Onsite Hours : 03:30

ASEC Report ID : 81710
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Overcast
Departure Time : 05/16/2025 11:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was onsite as requested by the contractor (Wilbanks) for the observation/testing of soils.

The contractor began placing one lift, approximately 8in to 12in in thickness, over Lots #30 through #40 and Lot #112. In-place moisture contents of the soils were checked. Moisture contents were found to be high from pervious rains, so it was recommended that the contractor complete the first lift and wait for the surficial soils to aerate and dry. The technician waited approximately 2 hours, then ran another moisture content check. The moisture was still too high. The technician recommended to not continue placing anymore fill today.

The contractor continued pipeline placement from structure SSMH 4.0 to SSMH4.1. The structure SSMH4.1 was reported (by Wilbanks) to have approximately a 12-inch undercut and replaced with No. 57 stone to elevation. The contractor began placing approximately 6ft. of fill along pipeline. The technician was not onsite to observe the backfilling.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



trench between SSMH4.0 and SSMH4.1



Fill being excavated for lifts

Date : 05/16/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 05/16/2025 07:30
Onsite Hours : 03:30

ASEC Report ID : 81710
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Overcast
Departure Time : 05/16/2025 11:00
ASEC Technician Name : Sean Willett



SSMH4.1



SSMH4.1



SSMH4.0

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.